

ID	Task Name	Dur	Start	Finish	2015				2016				2017				2018				2019				2020				2021								
					1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1				
1	LOS MEDANOS COLLEGE (Updated 03/20/17)	56.29 mo	Fri 9/4/15	Wed 6/3/20																																	
2	L-1093 Boiler Isolation	8.23 mo	Tue 10/11/16	Tue 6/20/17																																	
3	Bid Phase (Informal)/Board Approval	3.45 mo	Tue 10/11/16	Tue 1/24/17																																	
4	Contract Issuance	2.5 mo	Wed 11/9/16	Tue 1/24/17																																	
5	Construction	1.18 mo	Wed 3/15/17	Wed 4/19/17																																	
6	Close Out	2 mo	Wed 4/19/17	Tue 6/20/17																																	
7	L-1079 Transformer Replacement	13.06 mo	Mon 8/1/16	Wed 9/6/17																																	
8	Bid Phase (Informal)	3.82 mo	Mon 8/1/16	Wed 1/18/17																																	
9	Contract Issuance	1 mo	Mon 12/12/16	Tue 1/10/17																																	
10	Construction	5.5 mo	Wed 1/18/17	Thu 7/6/17																																	
11	Close Out	1.95 mo	Fri 7/7/17	Wed 9/6/17																																	
12	L-640 College Complex Renovations (Level 2)	10.09 mo	Mon 12/12/16	Tue 10/17/17																																	
13	Bid Phase (w/ Board Approval) RE-BID	1.5 mo	Mon 12/12/16	Wed 1/25/17																																	
14	Contract Issuance	0.3 mo	Thu 1/26/17	Fri 2/3/17																																	
15	Construction	5.5 mo	Mon 2/6/17	Tue 7/25/17																																	
16	Move-In & Occupancy (FF&E)	0.7 mo	Wed 7/26/17	Wed 8/16/17																																	
17	Close Out with Contractor	2 mo	Thu 8/17/17	Tue 10/17/17																																	
18	L-1063 Science Lab Renovations (On Hold)	28.21 mo	Fri 9/4/15	Fri 1/19/18																																	
19	Construction Documents	5.14 mo	Fri 9/4/15	Tue 2/9/16																																	
20	DSA Review & Approval	5.7 mo	Wed 2/10/16	Wed 8/3/16																																	
21	Re-package for Re-Bid	5.5 mo	Thu 8/4/16	Fri 1/20/17																																	
22	Bid Phase (w/ Board Approval)	3.45 mo	Tue 2/7/17	Wed 5/24/17																																	
23	Contract Issuance	0.48 mo	Thu 5/25/17	Thu 6/8/17																																	
24	Construction	4.95 mo	Thu 5/25/17	Wed 10/25/17																																	
25	Move-In & Occupancy (FF&E)	0.95 mo	Thu 10/26/17	Fri 11/24/17																																	
26	Close Out with Contractor	1.8 mo	Mon 11/27/17	Fri 1/19/18																																	

CCC Master Program Schedule as of 12/27/16	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

