



CCC Master Program Schedule as of 12/27/16	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Dur	Start	Finish	2016				2017				2018				2019				2020				2021				2022			
					1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
28	DSA Approval of ID (Sac)	5 mo	Fri 6/16/17	Fri 11/17/17																												
29	Bid Phase w/ Board Appr of Sitework/Found	2.15 mo	Fri 11/17/17	Wed 1/24/18																												
30	Construction (Sitework Plus Foundation)	2.5 mo	Wed 1/24/18	Wed 4/11/18																												
31	Construction (Modular)	1 mo	Wed 4/11/18	Fri 5/11/18																												
32	Construction (Other District Contractors)	1 mo	Wed 5/2/18	Fri 6/1/18																												
33	Move-In & Occupancy	0.25 mo	Fri 6/1/18	Fri 6/8/18																												
34	Start of Summer Semester Milestone (2018)	0 mo	Mon 6/11/18	Mon 6/11/18																												
35	C-608 PE/Kinesiology Complex Modernization Project	48.23 mo	Thu 7/21/16	Fri 8/14/20																												
36	A/E Consultant Selection (Completed)	3.41 mo	Thu 7/21/16	Wed 11/2/16																												
37	Pre-Design & Programming (Completed)	4.27 mo	Fri 11/4/16	Wed 3/15/17																												
38	Schematic and Design Development	6.8 mo	Thu 3/16/17	Wed 10/11/17																												
39	Construction Documents	7.5 mo	Wed 10/11/17	Wed 5/30/18																												
40	DSA Review & Approval	6 mo	Wed 5/30/18	Fri 11/30/18																												
41	Bid Phase (w/ Board Approval)	2 mo	Fri 11/30/18	Thu 1/31/19																												
42	Swing Space Move-In	0.5 mo	Thu 1/31/19	Fri 2/15/19																												
43	Construction	16 mo	Fri 2/15/19	Tue 6/23/20																												
44	Move-In & Occupancy	1 mo	Tue 6/23/20	Thu 7/23/20																												
45	Start of Fall Semester Milestone (2020)	0 mo	Fri 8/14/20	Fri 8/14/20																												
46	C-XXX Abate/Demo Existing Police/B&G/Jan/Bio Sci/Py Sci Bldgs and Campus Sitework	63.55 mo	Thu 1/5/17	Mon 5/16/22																												
47	A/E Consultant Selection	3 mo	Thu 1/5/17	Thu 4/6/17																												
48	Pre-Design & Programming/SW	1 mo	Fri 4/7/17	Mon 5/8/17																												
49	Schematics and Design Development/SW	2 mo	Tue 5/9/17	Fri 7/7/17																												
50	Construction Documents/SW	2 mo	Mon 7/10/17	Thu 9/7/17																												
51	DSA Review & Approval/SW (Sac)	4 mo	Fri 9/8/17	Tue 1/9/18																												
52	Bid Phase w/ Board Approval/SW	2 mo	Wed 1/10/18	Mon 3/12/18																												
53	Construction Documents/Abate & Demo	4 mo	Fri 4/7/17	Tue 8/8/17																												

CCC Master Program Schedule as of 12/27/16	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Dur	Start	Finish	2016				2017				2018				2019				2020				2021				2022			
					1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
54	DSA Review & Approval/Abate & Demo (Sac)	4 mo	Wed 8/9/17	Fri 12/8/17																												
55	Bid Phase w/ Board Approval/Abate & Demo	2 mo	Mon 12/11/17	Thu 2/8/18																												
56	Abate/Demo B&G/Jan/Police Buildings	3 mo	Mon 7/30/18	Tue 10/30/18																												
57	Construction/SW	7 mo	Tue 10/30/18	Mon 6/3/19																												
58	Occupancy	0 mo	Mon 6/3/19	Mon 6/3/19																												
59	Start of Fall Semester Milestone (2019)	0 mo	Mon 8/12/19	Mon 8/12/19																												
60	Abate/Demo Bio & Phy Sci Buildings	4 mo	Mon 10/18/21	Thu 2/17/22																												
61	Measure E Complete	0 mo	Mon 5/16/22	Mon 5/16/22																												
62	C-1067, AA Chiller (Prop 39)	10.48 mo	Fri 6/10/16	Fri 4/28/17																												
63	Final Front End (Completed)	1.59 mo	Fri 6/10/16	Thu 7/28/16																												
64	Bid Phase (w/Board Approval) (Completed)	1.86 mo	Fri 7/29/16	Mon 9/26/16																												
65	Construction (Completed)	4.68 mo	Mon 9/26/16	Fri 2/17/17																												
66	Closeout	2.25 mo	Mon 2/20/17	Fri 4/28/17																												
67	Completion Milestone	0 mo	Fri 4/28/17	Fri 4/28/17																												
68	C-637 ADA Door Replacement (Group)	12.74 mo	Fri 6/10/16	Fri 7/7/17																												
69	DSA Review & Approval (Completed)	1.36 mo	Fri 6/10/16	Thu 7/21/16																												
70	Bid Phase (Completed)	1.36 mo	Fri 1/13/17	Thu 2/23/17																												
71	Scope/Budget Evaluation	1.15 mo	Fri 2/24/17	Fri 3/31/17																												
72	Construction	2.09 mo	Mon 4/3/17	Tue 6/6/17																												
73	Closeout	1 mo	Wed 6/7/17	Fri 7/7/17																												
74	Completion Milestone	0 mo	Fri 7/7/17	Fri 7/7/17																												
75	C-xxx Small C-617 Phase 2 (Prop 39)	11.86 mo	Mon 8/15/16	Mon 8/14/17																												
76	General	11.86 mo	Mon 8/15/16	Mon 8/14/17																												

CCC Master Program Schedule as of 12/27/16	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			